





Activity ID	Activity Name	Duration	Start	Finish	2024									
					November				December				January	
					03	10	17	24	01	08	15	22	29	05
230022 - CSU Dominguez Hills - Student Housing Phase IV & Dining Commons														
Project Milestones														
PCM-3710	Foundation Pour #1 Complete @ Student Housing	0		05-Dec-24	Student Housing									
BIM														
1st Floor														
BIM-1050	BIM Sign-off - 1st Flr	0	12-Nov-24	12-Nov-24										
2nd Floor														
BIM-1080	BIM Sign-off - 2nd Flr	0	17-Jun-24 A	12-Nov-24										
3rd Floor														
BIM-1110	BIM Sign-off - 3rd Flr	0	12-Nov-24	12-Nov-24										
4th Floor														
BIM-1170	BIM Sign-off - 4th Flr	0	12-Nov-24	12-Nov-24										
Roof														
BIM-1140	BIM Sign-off - Roof Flr	0	12-Nov-24	12-Nov-24										
Submittals, Approvals and Procurement														
Submittals														
Construction														
Site Preparation														
Mock Up														
A1010	Mock -Up Construction	30	01-Jul-24 A	12-Nov-24										
A1020	Mock-Up review/Approval	10	12-Nov-24	25-Nov-24										
Construction - Student Residence														
Structure														
Level 1 (15k sq ft)														
Methane Barrier / Foundation Excavation														



CSUDH
Student Housing & Dining Commons
4 Week Look Ahead 12-Nov-24



Activity ID	Activity Name	Duration	Start	Finish	2024															
					November				December				January							
					03	10	17	24	01	08	15	22	29	05						
STR-LI-1010	Place Gravel for Methane Barrier Substrate	6	06-Nov-24 A	14-Nov-24	ate															
STR-LI-1100	Install Methane Barrier - LI	10	08-Nov-24 A	15-Nov-24																
STR-LI-1120	Place Mud Slabs @ Foundations	1	18-Nov-24	18-Nov-24																
Elevator Pit																				
STR-LI-1110	Form/Rebar @ Pit Slab	2	19-Nov-24	20-Nov-24																
STR-LI-1130	Place Concrete/Strip Pit Slab	2	21-Nov-24	22-Nov-24																
STR-LI-1140	Singleside Elevator Walls	1	25-Nov-24	25-Nov-24																
STR-LI-1150	Install Rebar @ Elevator Walls	2	26-Nov-24	27-Nov-24																
STR-LI-1160	Install Electrical @ Elevator Walls	2	02-Dec-24	03-Dec-24																
STR-LI-1200	Install Embeds @ Elevator Walls	2	05-Dec-24	06-Dec-24																
STR-LI-1170	Close Elevator Walls	1	09-Dec-24	09-Dec-24																
Foundations																				
Pour 1																				
STR-LI-1210	Excavate Foundations Pour 1	2	19-Nov-24	20-Nov-24																
STR-LI-1220	Install Rebar @ Foundations pour 1	5	21-Nov-24	27-Nov-24																
STR-LI-1230	Formwork @ Foundations Pour 1	3	02-Dec-24	04-Dec-24																
STR-LI-1240	Place Concrete @ Foundations Pour 1 (470cy)	1	05-Dec-24	05-Dec-24	470cy)															
STR-LI-1250	Strip Formwork/Clean Up @ Foundations Pour 1	3	06-Dec-24	10-Dec-24	ns Pour 1															
Pour 2																				
STR-LI-1260	Foundation Excavation @ Foundation Pour 2	2	21-Nov-24	22-Nov-24	our 2															
STR-LI-1270	Install Rebar @ Foundation Pour 2	5	25-Nov-24	03-Dec-24																
STR-LI-1280	Formwork @ Foundation Pour 2	3	04-Dec-24	06-Dec-24																
STR-LI-1290	Place Concrete @ Foundation Pour 2 (470cy)	1	09-Dec-24	09-Dec-24	70cy)															
Pour 3																				
STR-LI-1310	Foundation Excavation @ Foundation Pour 3	2	25-Nov-24	26-Nov-24	our 3															

Run Date: 12-Nov-24 Page 2 of 4		CSUDH Student Housing & Dining Commons 4 Week Look Ahead 12-Nov-24	 <small>CALIFORNIA STATE UNIVERSITY, DOMINGUEZ HILLS</small>	 <small>BUILDERS SINCE 1919</small>
------------------------------------	---	---	--	---


Activity ID	Activity Name	Duration	Start	Finish	2024																
					November				December				January								
					03	10	17	24	01	08	15	22	29	05							
STR-LI-1320	Install Rebar @ Foundation Pour 3	5	27-Nov-24	05-Dec-24																	
STR-LI-1330	Formwork @ Foundation Pour 3	3	06-Dec-24	10-Dec-24																	
Dining Facility (19k sq ft)																					
Site Underground Utilities																					
A3400	UG Storm Water Retention System/north UG S	15	15-Oct-24 A	12-Nov-24																	
A3830	Loading Dock Rough Grade/Temp. Ramp Install	2	12-Nov-24	13-Nov-24																	
A3420	UG Stormdrain - East	4	12-Nov-24	15-Nov-24																	
A3570	Excavate Loading Dock Footings	5	12-Nov-24	18-Nov-24																	
A3580	Reinforcing for Footings and Grade Beams	6	19-Nov-24	26-Nov-24																	
A3660	Pour Loading Dock Footings	1	27-Nov-24	27-Nov-24																	
A3670	F/R/P Loading Dock Retaining Wall	3	02-Dec-24	04-Dec-24																	
A3680	Strip and Backfill @ Loading Dock Retaining Wall	2	05-Dec-24	06-Dec-24																	
A3690	Install Temp Ramp to Northwest Drive Entry	1	09-Dec-24	09-Dec-24																	
A3700	Stabalize Northwest Drive Entry	1	09-Dec-24	09-Dec-24																	
Structure - Dining Facility																					
Grade Beams/Structural Steel																					
DH-STR-1360	Excavate Footings: F - ZA line	5	07-Nov-24 A	13-Nov-24																	
DH-STR-1440	De-Energize SCE Duct Bank	10	12-Nov-24 A	22-Nov-24																	
DH-STR-1370	Set Rebar @ footings: F - ZA line	3	14-Nov-24	18-Nov-24																	
DH-STR-1380	Set Anchor bolts: F - ZA line	1	15-Nov-24	15-Nov-24																	
DH-STR-1390	Form/Inspect/Close Grade Beams : F - ZA line	4	19-Nov-24	22-Nov-24																	
DH-STR-1400	Pour Footings & Beams: F - ZA line	1	25-Nov-24	25-Nov-24																	
DH-STR-1450	Demo SCE Duct Bank	1	25-Nov-24	25-Nov-24																	
DH-STR-1410	Strip & Backfill Footings & Beams: F - ZA line	6	26-Nov-24	05-Dec-24																	
DH-STR-1460	F/R/P NW Footings and Beams	8	26-Nov-24	09-Dec-24																	





CSUDH
Student Housing & Dining Commons
4 Week Look Ahead 12-Nov-24



Activity ID	Activity Name	Duration	Start	Finish	2024															
					November				December				January							
					03	10	17	24	01	08	15	22	29	05						
DH-STR-1420	Form/Reinforce/Pour Perimeter Walls	6	27-Nov-24	06-Dec-24																
Slab on Grade																				
DH-STR-1190	Backfill Foundations	5	12-Nov-24 A	13-Dec-24																
DH-STR-1320	SOG: UG MEP	15	09-Dec-24	30-Dec-24																



-  Remaining Lev...
-  Actual Level of...
-  Actual Work
-  Remaining Work
-  Critical Remaini...

CSUDH
Student Housing & Dining Commons
4 Week Look Ahead 12-Nov-24

