





Activity ID	Activity Name	Duration	Start	Finish	2024																
					July					August											
					16	23	30	07	14	21	28	04	11	18							
<b>230022 - CSU Dominguez Hills - Student Housing Phase IV &amp; Dining Commons</b>																					
<b>Project Milestones</b>																					
PCM-3690	Geopiers Complete @ Student Housing	0		03-Jul-24																	
<b>CSUDH Academic Calendar 2024/2025</b>																					
A1030	Summer Recess 2024	63	20-May-24 A	16-Aug-24																	
<b>BIM</b>																					
<b>1st Floor</b>																					
BIM-1050	BIM Sign-off - 1st Flr	0	24-Jun-24	24-Jun-24																	
<b>2nd Floor</b>																					
BIM-1080	BIM Sign-off - 2nd Flr	0	17-Jun-24 A	24-Jun-24																	
<b>3rd Floor</b>																					
BIM-1110	BIM Sign-off - 3rd Flr	0	24-Jun-24	24-Jun-24																	
<b>4th Floor</b>																					
BIM-1170	BIM Sign-off - 4th Flr	0	24-Jun-24	24-Jun-24																	
<b>Roof</b>																					
BIM-1140	BIM Sign-off - Roof Flr	1	24-Jun-24	24-Jun-24																	
<b>Submittals, Approvals and Procurement</b>																					
<b>Submittals</b>																					
<b>Structural Steel</b>																					
STL-1030	Prepare Steel Mill Order	10	24-Jun-24	08-Jul-24																	
STL-1060	Prepare Metal Deck Submittal	15	24-Jun-24	15-Jul-24																	
STL-1000	Prepare Str Steel Shop Drawings	30	24-Jun-24	05-Aug-24																	
STL-1040	Procure Steel Mill Order	30	09-Jul-24	19-Aug-24																	
STL-1070	Rvw / Approve Metal Deck Submittal	10	16-Jul-24	29-Jul-24																	
<b>Electrical Switchgear / Panelboards</b>																					

Run Date: 24-Jun-24 Page 1 of 5	<ul style="list-style-type: none"> <li> Remaining Lev...</li> <li> Actual Level of...</li> <li> Actual Work</li> <li> Remaining Work</li> <li> Critical Remaini...</li> </ul>	<b>CSUDH</b> <b>Student Housing &amp; Dining Commons</b> <b>4 Week Look Ahead 24-Jun-24</b>	 <small>CALIFORNIA STATE UNIVERSITY, DOMINGUEZ HILLS</small>	 <small>BUILDERS SINCE 1919</small>
------------------------------------	--	---	--	---

Activity ID	Activity Name	Duration	Start	Finish	2024						
					July			August			
					16	23	30	07	14	21	28
LL-1020	Electrical Switchgear / Panelboards Procurement	200	20-May-24 A	02-Apr-25	Procurement (14 Months)						
<b>Structural Concrete</b>											
CONC-1020	Foundation Rebar Procurement	7	24-Jun-24	02-Jul-24	[Red bar]						
<b>Roofing</b>											
LL-1030	Prepare Roofing Product Data Submittal	20	28-May-24 A	24-Jun-24	[Green bar]						
LL-1040	Review / Approve Roofing Product Data Submittal	10	25-Jun-24	09-Jul-24	[Green bar]						
LL-1050	Roofing Procurement	65	10-Jul-24	09-Oct-24	[Green bar]						
<b>MEPF Shop Drawings</b>											
<b>1st Floor</b>											
MEPF1-1000	Prepare 1st Flr MEPF Shop Drawings	5	24-Jun-24	28-Jun-24	[Green bar]						
MEPF1-1010	Review / Approve 1st Flr MEPF Shop Drawings	10	01-Jul-24	15-Jul-24	[Green bar]						
MEPF1-1020	Material Procurement - 1st Flr MEPF	5	16-Jul-24	22-Jul-24	[Green bar]						
MEPF1-1030	Ductwork Fabrication - 1st Flr	20	16-Jul-24	12-Aug-24	[Green bar]						
<b>2nd Floor</b>											
MEPF2-1000	Prepare 2nd Flr MEPF Shop Drawings	5	24-Jun-24	28-Jun-24	[Green bar]						
MEPF2-1010	Review / Approve 2nd Flr MEPF Shop Drawings	10	01-Jul-24	15-Jul-24	[Green bar]						
MEPF2-1020	Material Procurement - 2nd Flr MEPF	10	16-Jul-24	29-Jul-24	[Green bar]						
MEPF2-1030	Ductwork Fabrication - 2nd Flr	20	16-Jul-24	12-Aug-24	[Green bar]						
<b>3rd Floor</b>											
MEPF3-1000	Prepare 3rd Flr MEPF Shop Drawings	5	24-Jun-24	28-Jun-24	[Green bar]						
MEPF3-1010	Review / Approve 3rd Flr MEPF Shop Drawings	10	01-Jul-24	15-Jul-24	[Green bar]						
MEPF3-1020	Material Procurement - 3rd Flr MEPF	10	16-Jul-24	29-Jul-24	[Green bar]						
MEPF3-1030	Ductwork Fabrication - 3rd Flr	20	16-Jul-24	12-Aug-24	[Green bar]						
<b>4th Floor</b>											
MEPF4-1000	Prepare 4th Flr MEPF Shop Drawings	5	24-Jun-24	28-Jun-24	[Green bar]						

Run Date: 24-Jun-24 Page 2 of 5	<ul style="list-style-type: none"> <li> Remaining Lev...</li> <li> Actual Level of...</li> <li> Actual Work</li> <li> Remaining Work</li> <li> Critical Remaini...</li> </ul>	<p><b>CSUDH</b></p> <p><b>Student Housing &amp; Dining Commons</b></p> <p><b>4 Week Look Ahead 24-Jun-24</b></p>	 <small>CALIFORNIA STATE UNIVERSITY, DOMINGUEZ HILLS</small>	 <small>BUILDERS SINCE 1919</small>
------------------------------------	---	--	---	--




Activity ID	Activity Name	Duration	Start	Finish	2024									
					July					August				
					16	23	30	07	14	21	28	04	11	18
MEPF4-1010	Review / Approve 4th Flr MEPF Shop Drawings	10	01-Jul-24	15-Jul-24	Shop Drawings									
MEPF4-1020	Material Procurement - 4th Flr MEPF	10	16-Jul-24	29-Jul-24	PF									
MEPF4-1030	Ductwork Fabrication - 4th Flr	20	16-Jul-24	12-Aug-24										
<b>Roof</b>														
MEPFRF-1000	Prepare Roof MEPF Shop Drawings	5	25-Jun-24	01-Jul-24	Shop Drawings									
MEPFRF-1010	Review / Approve Roof MEPF Shop Drawings	10	02-Jul-24	16-Jul-24	Shop Drawings									
MEPFRF-1020	Material Procurement - Roof MEPF	10	17-Jul-24	30-Jul-24										
MEPFRF-1030	Ductwork Fabrication - Roof	20	17-Jul-24	13-Aug-24										
<b>Construction</b>														
<b>Site Preparation</b>														
IM-A1040	Insurance Approval for Oil Well Mitigation	22	21-Mar-24 A	24-Jun-24	Mitigation									
SITE-1750	Install UG Electrical (east of retaining wall)	10	03-Jun-24 A	27-Jun-24	ing wall)									
SITE-1790	Install UG DW/FW (west of retaining wall)	8	24-Jun-24	03-Jul-24	ing wall)									
IM-A1050	CSUDH to Issue Contract for Oil Well	9	24-Jun-24 A	05-Jul-24	Well									
SITE-1740	Install UG mechanical piping (east of retaining wall)	10	24-Jun-24	08-Jul-24	of retaining wall)									
SITE-1540	Install Geopiers	6	26-Jun-24	03-Jul-24										
SITE-1800	Install UG mechanical piping (west of retaining wall)	5	01-Jul-24	08-Jul-24	of retaining wall)									
A1000	Oil Well Mitigation	30	08-Jul-24	16-Aug-24										
<b>New ADA Walkway @ SH3</b>														
A1040	Final Design New ADA Walkway/Contractor Buyout	5	01-Apr-24 A	24-Jun-24	Contractor Buyout									
<b>Site Retaining Wall (center)</b>														
SITE-1840	Retaining Wall Gutter/Drain Install	3	24-Jun-24	26-Jun-24										
<b>Site Preparation - phase 2 @ Dining Commons</b>														
SITE-DC-Phase	Pothole/Routing HHW	3	24-Jun-24	26-Jun-24										
SITE-DC-Phase	UG stormwater system	5	24-Jun-24 A	28-Jun-24										



**CSUDH**  
**Student Housing & Dining Commons**  
**4 Week Look Ahead 24-Jun-24**



Activity ID	Activity Name	Duration	Start	Finish	2024									
					July					August				
					16	23	30	07	14	21	28	04	11	18
SITE-DC-Phase	Bore Pit/Directional Boring/Backfill - HHW	5	27-Jun-24	03-Jul-24	- HHW									
SITE-DC-Phase	UG Fire water system	3	01-Jul-24	03-Jul-24										
SITE-DC-Phase	UG Electrical/LV trench & install	5	05-Jul-24	11-Jul-24										
SITE-DC-Phase	UG electrical/LV encasement and backfill	4	09-Jul-24	12-Jul-24	backfill									
<b>South Retaining Wall</b>														
SITE1000	Layout/Excavate Retaining Wall Foundations	2	15-Jul-24	16-Jul-24	foundations									
SITE1010	Place Rebar Wall Foundation	2	17-Jul-24	18-Jul-24										
SITE1020	Formwork @ Foundations/Inspection	2	19-Jul-24	22-Jul-24	on									
<b>Summer Break Work 2024: International ave. (west of lot 2 entry)</b>														
A1530	Install FW & New Fire Hydrant	2	06-Jun-24 A	24-Jun-24										
A1570	Backfill SCE Trench	1	24-Jun-24	24-Jun-24										
A1560	Test/Backfill FW Line	2	24-Jun-24 A	25-Jun-24										
A1670	Install DW & Backfill	5	24-Jun-24 A	26-Jun-24										
A1500	Install Stormdrain & Backfill	5	24-Jun-24	28-Jun-24										
A1580	Layout/Sawcut/Demo for Telecom	3	26-Jun-24	28-Jun-24										
A1590	Install Conduit/Backfill Telecom	3	01-Jul-24	03-Jul-24										
A1600	Base & Pave (temporary)	3	05-Jul-24	09-Jul-24										
A1610	Power Wash/Clean Street	1	10-Jul-24	10-Jul-24										
A1620	Temporary Striping	1	11-Jul-24	11-Jul-24										
A1630	Remove Temp. Fencing	1	12-Jul-24	12-Jul-24										
A1640	Re-open to Public	1	15-Jul-24	15-Jul-24										
<b>Summer Break Work 2024: International ave. (east of lot 2 entry)</b>														
A1200	Move/Install Fencing	1	16-Jul-24	16-Jul-24										
A1240	Notify Campus of Water Shutdown/MOP	1	16-Jul-24	16-Jul-24	h/MOP									
A1210	Safe Off/Investigate existing Utilities	2	17-Jul-24	18-Jul-24	s									

Run Date: 24-Jun-24 Page 4 of 5		<b>CSUDH</b> <b>Student Housing &amp; Dining Commons</b> <b>4 Week Look Ahead 24-Jun-24</b>	 <small>CALIFORNIA STATE UNIVERSITY, DOMINGUEZ HILLS</small>	 <small>BUILDERS SINCE 1919</small>
------------------------------------	---	---	--	---

Activity ID	Activity Name	Duration	Start	Finish	2024										
					July				August						
					16	23	30	07	14	21	28	04	11	18	
A1220	Survey Area/Layout Demo	1	19-Jul-24	19-Jul-24											
<b>Mock Up</b>															
A1190	Mock - up Design	15	24-Jun-24 A	05-Jul-24											
A1010	Mock -Up Construction	30	08-Jul-24	16-Aug-24											
<b>Dining Facility (19k sq ft)</b>															

