

Activity ID	Activity Name	DUR	Start	Finish	CSUDH Responsible	2021					
						Feb 28	Mar 07	Mar 14	Mar 21	Mar 28	
190009 - Cal State Dominguez Hills - Innovation and Instruction Building											
Submittals											
Signage											
SUB-SIGN-1130	Fab / Deliver Signage	60	Jan-04-21 A	Apr-09-21	SGK Signage	[Green Bar]					
SUB-SIGN-1170	Fab / Deliver Evac Plan Signage	32	Feb-25-21 A	Apr-09-21	SGK Signage	[Green Bar]					
Critical RFIs											
RFI 973 Roof Tie-backs Per OSHA											
RFI973-1050	RFI 973 Roof Tie-backs Fabrication	11	Feb-22-21 A	Mar-08-21	ABLE STEEL	[Green Bar] RFI 973 Roof Tie-backs Fabrication					
RFI973-1060	RFI 973 Roof Tie-backs - Remove Roofing	5	Mar-04-21	Mar-10-21	BEST	[Green Bar] RFI 973 Roof Tie-backs - Remove Ro					
RFI973-1070	RFI 973 Roof Tie-backs Mobilization / Installation	10	Mar-08-21	Mar-19-21	ABLE STEEL	[Green Bar] RFI 973 Roof Tie-backs					
RFI973-1080	RFI 973 Roof Tie-backs - Repair Roofing	5	Mar-22-21	Mar-26-21	BEST	[Green Bar] RFI 973 Ro					
Construction											
Exteriors											
EXT-2020	Exterior Cleaning / Window Washing	5	Mar-12-21	Mar-18-21	PACIFIC COAST	[Green Bar] Exterior Cleaning / Wind					
Exteriors (Detail)											
Seq 8 - GL 11/E-G, G / 11-13, 13 / F-G											
IM-EXT-58-1280	Seq 8 Ext Panel / Str Std Conflict Installation	5	Feb-22-21 A	Mar-01-21	BEST	[Green Bar] Seq 8 Ext Panel / Str Std Conflict Installation					
Seq 9 - Manlift Bay											
EXT-MB-1095	Install / Caulk Metal Panels @ Manlift	15	Feb-10-21 A	Mar-02-21	BEST	[Green Bar] Install / Caulk Metal Panels @ Manlift					
EXT-MB-1155	Install Sunshades @ Manlift	7	Mar-03-21	Mar-11-21	GOLDEN GLASS	[Green Bar] Install Sunshades @ Manlift					
Roof											
EXT-RF-1070	Roof - Install Roof Screen / Parapet Metal Panels - Phase 2	10	Mar-03-21	Mar-16-21	BEST	[Green Bar] Roof - Install Roof Screen /					
RF-PL-1075	Rough Cleaning - Roof	2	Mar-22-21	Mar-23-21	CWD	[Green Bar] Rough Cleaning					
Interiors											
INT-PNT-1030	Final Paint - 4th Floor	20	Feb-22-21 A	Mar-19-21	CONTINENTAL	[Green Bar] Final Paint - 4th Floor					
INT-PNT-1070	Install Base - 4th Floor	3	Mar-22-21	Mar-24-21	MS ROUSE	[Green Bar] Install Base - 4t					
Elevators											
Elevator #1											
ELEV-2180	Elevator #1 Test & Adjust	4	Mar-01-21*	Mar-04-21	MITSUBISHI	[Green Bar] Elevator #1 Test & Adjust					
Interiors											
1st Floor Interior Finishes											



**Cal State Dominguez Hills
Innovation and Instruction Building
4 week Look Ahead Feb-26-21**



Activity ID	Activity Name	DUR	Start	Finish	CSUDH Responsible	2021				
						Feb 28	Mar 07	Mar 14	Mar 21	Mar 28
INT-I-1007	Install Marker Boards / Lockers / FECs / FEs - 1st Flr	9	Mar-05-21	Mar-17-21	MARTIN BROS					Install Marker Boards / Lo
INT-I-COR-11	Install Benches - 1st flr	2	Mar-22-21	Mar-23-21	DAYSTAR					Install Benches -
1st Floor West										
Auditorium										
INT-Ist-1030	Install Flooring - Auditorium	3	Mar-17-21	Mar-19-21	MS ROUSE					Install Flooring - Audit
IM-AUD-1120	Re-build Roller Shade Pockets - Auditorium	8	Mar-17-21	Mar-26-21	RAYMOND					Re-build Ro
INT-IW-AU	Install Acoustic Panels - Auditorium	10	Mar-17-21	Mar-30-21	CG CHANEY					Install
Auditorium Overhead										
INT-IW-AU	Install Metal Ceiling Panels - Auditorium Ceiling	12	Sep-22-20 A	Mar-16-21	CG CHANEY					Install Metal Ceiling Panels
Offices - 1st Flr West										
INT-IW-OFI	Drop Ceiling Tiles - 1st Flr W Offices	5	Feb-23-21 A	Mar-01-21	CG CHANEY					Drop Ceiling Tiles - 1st Flr W Offices
INT-Ist-1000	Install Flooring - 1st Floor W Offices	3	Mar-02-21	Mar-04-21	MS ROUSE					Install Flooring - 1st Floor W Offices
Cafe										
INT-I-CAFE	Install Wood Veneer - Cafe	3	Mar-01-21*	Mar-03-21	DAYSTAR					Install Wood Veneer - Cafe
INT-I-CAFE	Drop Ceiling Tiles - Cafe	1	Mar-04-21	Mar-04-21	CG CHANEY					Drop Ceiling Tiles - Cafe
INT-I-CAFE	Install Electrical Trim - Cafe	4	Mar-05-21	Mar-10-21	AJ KIRKWOOD					Install Electrical Trim - Cafe
INT-I-COR-	Polish Concrete Floor (Cafe)	2	Mar-22-21	Mar-23-21	MS ROUSE					Polish Concrete
Corridors - 1st Flr West										
INT-IW-CO	Wood Ceiling Finishes - 1st Flr W Corridors	15	Mar-12-21	Apr-01-21	CG CHANEY					W
Stair #4										
STR4-1020	Install Glass - Stair 4 Handrail	10	Feb-25-21 A	Mar-10-21	GOLDEN GLASS					Install Glass - Stair 4 Handrail
STR4-1070	Order / Procure Fall Protection Glass - Stair 4 Handrail	16	Mar-01-21*	Mar-22-21	GOLDEN GLASS					Order / Procure F
STR4-1030	Field Measure Handrail - Stair 4 Handrail	2	Mar-11-21	Mar-12-21	GOLDEN GLASS					Field Measure Handrail - Stair 4 H
STR4-1040	Fabricate Handrail - Stair 4 Handrail	15	Mar-15-21	Apr-02-21	GOLDEN GLASS					
STR4-1080	Install Fall Protection Glass - Stair 4 Handrail	10	Mar-23-21	Apr-05-21	GOLDEN GLASS					
1st Floor East										
INT-IE-CORF	Polish Concrete Floor - 1st Flr E	3	Mar-17-21	Mar-19-21	MS ROUSE					Polish Concrete Floor
Classroom - 1st Flr East										
INT-IE-CR-I	Acoustic Ceiling Electrical - 1st Flr E Classroom	7	Feb-25-21 A	Mar-05-21	AJ KIRKWOOD					Acoustic Ceiling Electrical - 1st Flr E Classroc
INT-IE-CR-I	Acoustic Ceiling Sprinklers - 1st Flr E Classroom	2	Mar-01-21*	Mar-02-21	JPI					Acoustic Ceiling Sprinklers - 1st Flr E Classroom
INT-Ist-1020	Install Flooring - 1st Floor E Classroom	2	Mar-05-21	Mar-08-21	MS ROUSE					Install Flooring - 1st Floor E Classroom

- Remaining Le...
- Actual Level ...
- Actual Work
- Remaining...
- Critical Rem...

Cal State Dominguez Hills Innovation and Instruction Building 4 week Look Ahead Feb-26-21

--	--	--

Activity ID	Activity Name	DUR	Start	Finish	CSUDH Responsible	2021					
						Feb 28	Mar 07	Mar 14	Mar 21	Mar 28	
INT-IE-CR-1	Drop Ceiling Tiles- 1st Flr E Classroom	2	Mar-08-21	Mar-09-21	CG CHANEY		■				
Kitchen											
INT-1-KIT-1	Install Acoustic Ceiling Trim - Kitchen	2	Feb-19-21 A	Mar-03-21	MEPF Trades		■				
INT-1-KIT-1C	Drop Ceiling Tiles - Kitchen	2	Mar-01-21	Mar-02-21	CG CHANEY		■				
Corridors - 1st Flr East											
INT-IE-COR	Wood Ceiling Finishes - 1st Flr E Corridor	8	Mar-02-21	Mar-11-21	CG CHANEY		■				
INT-IE-COR	Drop Ceiling Tiles - 1st Flr E Corridor	2	Mar-03-21	Mar-04-21	CG CHANEY		■				
INT-IE-COR	Electrical Trim - 1st Flr E Corridor	5	Mar-05-21	Mar-11-21	AJ KIRKWOOD		■				
INT-IE-COR	Install Walk off Mat Frame - 1st Flr E Corridor	2	Mar-15-21	Mar-16-21	KAR						■
2nd Floor Interior Finishes											
INT-2-1760	Install Benches - 2nd Flr	7	Mar-17-21	Mar-25-21	DAYSTAR						■
2nd Floor West Interiors											
INT-2nd-1000	Install Flooring - 2nd Flr W	8	Feb-19-21 A	Mar-02-21	MS ROUSE		■				
INT-2W-COF	Polish Concrete Floors - 2nd Flr W	5	Mar-10-21	Mar-16-21	MS ROUSE						■
Corridors - 2nd Flr West											
INT-2W-CO	Wood Ceiling Finishes - 2nd Flr W Corridors	3	Mar-05-21*	Mar-09-21	CG CHANEY						■
INT-2W-CO	Install Acoustic Wall Panels - 2nd Flr W Corridors	7	Mar-10-21	Mar-18-21	CG CHANEY						■
INT-2W-CO	MEPF Trim - 2nd Flr W Corridors	3	Mar-11-21	Mar-15-21	MEPF Trades						■
2nd Floor East Interiors											
INT-2nd-1470	Install Flooring - 2nd Flr E	8	Feb-05-21 A	Mar-05-21	MS ROUSE		■				
Corridors - 2nd Flr East											
INT-2E-COR	Install Acoustic Wall Panels - 2nd Flr E Corridors	5	Mar-19-21	Mar-25-21	CG CHANEY						■
3rd Floor Interior Finishes											
INT-3-1830	Install Benches - 3rd Flr	4	Mar-09-21	Mar-12-21	DAYSTAR						■
INT-3-1770	Prepare / Issue Completion List - 3rd Flr	2	Mar-16-21	Mar-17-21	CWD						■
INT-2060	Rough Cleaning - 3rd Flr	2	Mar-16-21	Mar-17-21	PACIFIC COAST						■
INT-3-1780	Finish Completion List Tasks - 3rd Flr	3	Mar-18-21	Mar-22-21	CWD						■
3rd Floor West Interiors											
INT-3W-COF	Polish Floors - 3rd Flr W	5	Mar-02-21	Mar-08-21	MS ROUSE						■
Corridors - 3rd Flr West											
INT-3W-CO	Wood Ceiling Finishes - 3rd Flr W Corridors	8	Feb-17-21 A	Mar-01-21	CG CHANEY						■

- Remaining Le...
- Actual Level ...
- Actual Work
- Remaining...
- Critical Rem...

**Cal State Dominguez Hills
Innovation and Instruction Building
4 week Look Ahead Feb-26-21**

--	--	--	--

Activity ID	Activity Name	DUR	Start	Finish	CSUDH Responsible	2021				
						Feb 28	Mar 07	Mar 14	Mar 21	Mar 28
INT-3W-CO	Install Acoustic Wall Panels - 3rd Flr W Corridors	3	Mar-02-21	Mar-04-21	CG CHANEY					
INT-3W-CO	Wood Ceiling Sprinklers - 3rd Flr W Corridors	3	Mar-02-21	Mar-04-21	JPI					
INT-3W-CO	MEPF Trim - 3rd Flr W Corridors	3	Mar-05-21	Mar-09-21	MEPF Trades					
3rd Floor East Interiors										
INT-3W-OFF	Install Flooring - 3rd Floor E	8	Feb-24-21 A	Mar-05-21	MS ROUSE					
Classrooms / Offices - 3rd Flr East										
INT-3E-CR-I	Install Acoustic Wall Panels - 3rd Flr E Classrooms / Offices	3	Mar-05-21	Mar-09-21	CG CHANEY					
Corridors - 3rd Flr East										
INT-3E-COR	MEPF Trim - 3rd Flr E Corridors	4	Dec-11-20 A	Mar-09-21	MEPF Trades					
INT-3E-COR	Install Acoustic Wall Panels - 3rd Flr E Corridors	3	Mar-05-21	Mar-09-21	CG CHANEY					
4th Floor Interior Finishes										
INT-4-1840	Prepare / Issue Completion List - 4th Flr	2	Mar-03-21	Mar-04-21	CWD					
INT-2070	Rough Cleaning - 4th Flr	2	Mar-03-21	Mar-04-21	PACIFIC COAST					
INT-4-1850	Finish Completion List Tasks - 4th Flr	3	Mar-05-21	Mar-09-21	CWD					
4th Floor East Interiors										
INT-4W-OFF	Install Flooring - 4th Floor E	10	Feb-16-21 A	Mar-01-21	MS ROUSE					
North Lawn Schedule										
North Lawn										
ASI 14 North Lawn										
IM-NL-2330	Sand Cap & Planter Soil Amendments VE Design / Pricing Approval	76	Nov-09-20 A	Mar-05-21	CSUDH					
IM-NL-2460	Palm Tree Lighting & Holiday Outlets - VE Design / Pricing & Approval	76	Nov-09-20 A	Mar-26-21	CSUDH					
North Lawn Construction										
NL-1670	Install Light Poles @ Diagonal Walkways	3	Mar-01-21*	Mar-03-21	AJ KIRKWOOD					
Landscape Development - Sod										
NL-2300	Export Soils	4	Mar-04-21	Mar-09-21	TGE					
NL-2160	Survey Mow Curb	1	Mar-10-21	Mar-10-21	PFIELLER					
NL-2320	Grade Added Walkway (RFI # 1188)	1	Mar-10-21	Mar-10-21	TGE					
NL-2330	Install Irrigation Sleeves @ Mow Curbs	1	Mar-11-21	Mar-11-21	PIERRE					
NL-1150	Trench Mow Curbs	2	Mar-12-21	Mar-15-21	J&M					
NL-2340	Trench / Install French Drains	3	Mar-12-21	Mar-16-21	CSUDH					
NL-2350	Core Holes for French Drains	1	Mar-16-21	Mar-16-21	AJ KIRKWOOD					

Printed On: Feb-26-21
Page 4 of 8

- Remaining Le...
- Actual Level ...
- Actual Work
- Remaining...
- Critical Rem...

**Cal State Dominguez Hills
Innovation and Instruction Building
4 week Look Ahead Feb-26-21**

--	--

Activity ID	Activity Name	DUR	Start	Finish	CSUDH Responsible	2021				
						Feb 28	Mar 07	Mar 14	Mar 21	Mar 28
NL-2360	Form / Rebar Mow Curbs	2	Mar-16-21	Mar-17-21	J&M					<input type="checkbox"/> Form / Rebar Mow Curbs
NL-2370	Form / Rebar Added Walkways (RFI #1 I88)	2	Mar-16-21	Mar-17-21	J&M					<input type="checkbox"/> Form / Rebar Added Walkways
NL-1110	Install Irrigation Mainline Valves / Manifolds / Wiring	10	Mar-17-21	Mar-30-21	PIERRE					<input type="checkbox"/> Install Irrigation Mainline Valves / Manifolds / Wiring
NL-1760	Install Irrigation Laterals	10	Mar-17-21	Mar-30-21	PIERRE					<input type="checkbox"/> Install Irrigation Laterals
NL-2380	Excavate / Form Site Signage Footing	1	Mar-18-21	Mar-18-21	J&M					<input type="checkbox"/> Excavate / Form Site Signage Footing
NL-2390	Excavate / Form Irrigation Controller Pad	1	Mar-18-21	Mar-18-21	J&M					<input type="checkbox"/> Excavate / Form Irrigation Controller Pad
NL-2400	Place Concrete - Walkway / Mow Curb / Controller Pad	2	Mar-19-21	Mar-22-21	J&M					<input type="checkbox"/> Place Concrete - Walkway / Mow Curb / Controller Pad
Welch Hall Planters										
NL-WH-1060	Install Lateral Irrigation - Welch Plntrs	2	Mar-11-21	Mar-12-21	PIERRE					<input type="checkbox"/> Install Lateral Irrigation - Welch Plntrs
NL-WH-1050	Soil Prep - Welch Plntrs	1	Mar-15-21	Mar-15-21	PIERRE					<input type="checkbox"/> Soil Prep - Welch Plntrs
NL-WH-1070	Install Wood Edging - Welch Plntrs	1	Mar-16-21	Mar-16-21	PIERRE					<input type="checkbox"/> Install Wood Edging - Welch Plntrs
NL-WH-1080	Survey Trees - Welch Plntrs	1	Mar-17-21	Mar-17-21	PFIELLER					<input type="checkbox"/> Survey Trees - Welch Plntrs
NL-WH-1000	Plant Trees - Welch Plntrs	4	Mar-18-21	Mar-23-21	PIERRE					<input type="checkbox"/> Plant Trees - Welch Plntrs
NL-WH-1010	Plant Shrubs - Welch Plntrs	3	Mar-24-21	Mar-26-21	PIERRE					<input type="checkbox"/> Plant Shrubs - Welch Plntrs
W. Fire Lane Planters										
NL-WFL-1000	Install Lateral Irrigation - W Fire Ln Plntrs	2	Mar-15-21	Mar-16-21	PIERRE					<input type="checkbox"/> Install Lateral Irrigation - W Fire Ln Plntrs
NL-WFL-1010	Soil Prep - W Fire Ln Plntrs	2	Mar-17-21	Mar-18-21	PIERRE					<input type="checkbox"/> Soil Prep - W Fire Ln Plntrs
NL-WFL-1040	Plant Trees - W Fire Ln Plntrs	4	Mar-24-21	Mar-29-21	PIERRE					<input type="checkbox"/> Plant Trees - W Fire Ln Plntrs
E. Fire Lane Planters										
NL-EFL-1000	Install Lateral Irrigation - E Fire Ln Plntrs	2	Mar-17-21	Mar-18-21	PIERRE					<input type="checkbox"/> Install Lateral Irrigation - E Fire Ln Plntrs
NL-EFL-1010	Soil Prep - E Fire Ln Plntrs	2	Mar-19-21	Mar-22-21	PIERRE					<input type="checkbox"/> Soil Prep - E Fire Ln Plntrs
Site Improvements										
IM-SW-2430	Prepare Planting Green Goods Re-submittal	10	Feb-24-21 A	Mar-02-21	PIERRE					<input type="checkbox"/> Prepare Planting Green Goods Re-submittal
IM-SW-2440	Review / Approve Planting Green Goods Re-submittal	5	Mar-03-21	Mar-09-21	HGA					<input type="checkbox"/> Review / Approve Planting Green Goods Re-submittal
Site Improvements - Seq A										
SW-A-1510	Install Gravel Mulch - Site Imp Seq A	1	Mar-03-21*	Mar-03-21	PIERRE					<input type="checkbox"/> Install Gravel Mulch - Site Imp Seq A
SW-A-1350	Plant Shrubs - Site Imp Seq A	6	Mar-10-21	Mar-17-21	PIERRE					<input type="checkbox"/> Plant Shrubs - Site Imp Seq A
SW-A-1360	Install Drip Line Irrigation - Site Imp Seq A	2	Mar-18-21	Mar-19-21	PIERRE					<input type="checkbox"/> Install Drip Line Irrigation - Site Imp Seq A
SW-A-1490	Install Site Lighting - Site Imp Seq A	2	Mar-18-21	Mar-19-21	AJ KIRKWOOD					<input type="checkbox"/> Install Site Lighting - Site Imp Seq A
SW-A-1520	Install Mulch - Site Imp Seq A	1	Mar-22-21	Mar-22-21	PIERRE					<input type="checkbox"/> Install Mulch - Site Imp Seq A
SW-A-1380	Clean-up - Site Imp Seq A	2	Mar-23-21	Mar-24-21	PIERRE					<input type="checkbox"/> Clean-up - Site Imp Seq A

- Remaining Le...
- Actual Level ...
- Actual Work
- Remaining...
- Critical Rem...

**Cal State Dominguez Hills
Innovation and Instruction Building
4 week Look Ahead Feb-26-21**

Activity ID	Activity Name	DUR	Start	Finish	CSUDH Responsible	2021					
						Feb 28	Mar 07	Mar 14	Mar 21	Mar 28	
Site Improvements - Seq B											
SW-B-1105	Plant Trees - Site Imp Seq B	2	Feb-26-21 A	Mar-01-21	PIERRE	<input type="checkbox"/>					
SW-B-1250	Plant Shrubs - Site Imp Seq B	3	Mar-18-21	Mar-22-21	PIERRE				<input type="checkbox"/>		
SW-B-1260	Install Drip Line Irrigation - Site Imp Seq B	1	Mar-23-21	Mar-23-21	PIERRE				<input type="checkbox"/>		
SW-B-1600	Install Mulch - Site Imp Seq B	1	Mar-24-21	Mar-24-21	PIERRE				<input type="checkbox"/>		
SW-B-1290	Install Site Lighting - Site Imp Seq B	2	Mar-24-21	Mar-25-21	AJ KIRKWOOD				<input type="checkbox"/>		
Site Improvements - Seq C											
SW-C-1160	Plant Trees - Site Imp Seq C	2	Mar-02-21	Mar-03-21	PIERRE	<input type="checkbox"/>					
SW-C-1030	Plant Shrubs - Site Imp Seq C	1	Mar-23-21	Mar-23-21	PIERRE				<input type="checkbox"/>		
SW-C-1230	Install Drip Line Irrigation - Site Imp Seq C	2	Mar-24-21	Mar-25-21	PIERRE				<input type="checkbox"/>		
Site Improvements - Seq F											
SW-F-1330	Plant Shrubs - Site Imp Seq F	2	Mar-24-21	Mar-25-21	PIERRE				<input type="checkbox"/>		
Site Improvements - Seq D											
SW-D-1320	Wash / Sawcut Concrete- Site Imp Seq D	5	Feb-16-21 A	Mar-01-21	J&M	<input type="checkbox"/>					
SW-D-2440	Soil Prep (Ph 2) - Site Imp Seq D	3	Mar-01-21*	Mar-03-21	PIERRE	<input type="checkbox"/>					
SW-D-2330	Install Metal Edging - Site Imp Seq D	1	Mar-03-21	Mar-03-21	PIERRE	<input type="checkbox"/>					
SW-D-1730	Install Valve Box & Control Wire Connections - Site Imp Seq D	1	Mar-03-21*	Mar-03-21	PIERRE	<input type="checkbox"/>					
SW-D-1400	Install DG - Site Imp Seq D	2	Mar-03-21*	Mar-04-21	PIERRE	<input type="checkbox"/>					
SW-D-2390	Install Bio-media Soil @ Bioswales - Site Imp Seq D	2	Mar-04-21	Mar-05-21	BALI	<input type="checkbox"/>					
Seq D - Phase 2											
SW-D-1510	Trench / Install Irrigation Main Line - Site Imp Seq D (Ph 2)	3	Feb-23-21 A	Mar-02-21	PIERRE	<input type="checkbox"/>					
SW-D-2340	Plant Trees - Site Imp Seq D (Ph 2)	2	Mar-04-21	Mar-05-21	PIERRE	<input type="checkbox"/>					
Start-up / Commissioning / Punchlist											
STRT-1045	DAS Equipment Installation / Testing	10	Dec-07-20 A	Mar-04-21	AJ KIRKWOOD	<input type="checkbox"/>					
A4860	DAS Inspection	1	Mar-05-21	Mar-05-21	AJ KIRKWOOD	<input type="checkbox"/>					
Punchlist											
4th Floor Punchlist											
INT-4-1830	Pre-Punch Walk - 4th Flr	1	Mar-02-21	Mar-02-21	CWD	<input type="checkbox"/>					
INT-4-1860	Schedule Punchlist Walk - 4th Flr	1	Mar-10-21	Mar-10-21	CWD				<input type="checkbox"/>		
INT-4-1870	Punchlist Walk - 4th Flr	2	Mar-16-21	Mar-17-21	CSUDH / HGA				<input type="checkbox"/>		
INT-4-1880	Prepare / Issue Punchlist - 4th Flr	2	Mar-18-21	Mar-19-21	CWD				<input type="checkbox"/>		

- Remaining Le...
- Actual Level ...
- Actual Work
- Remaining...
- Critical Rem...

**Cal State Dominguez Hills
Innovation and Instruction Building
4 week Look Ahead Feb-26-21**

--	--	--

Activity ID	Activity Name	DUR	Start	Finish	CSUDH Responsible	2021					
						Feb 28	Mar 07	Mar 14	Mar 21	Mar 28	
INT-4-1890	Complete Punchlist Tasks- 4th Flr	7	Mar-22-21	Mar-30-21	CWD						Com
3rd Floor Punchlist											
INT-3-1760	Pre-Punch Walk - 3rd Flr	1	Mar-15-21	Mar-15-21	CWD						Pre-Punch Walk - 3rd Flr
INT-3-1790	Schedule Punchlist Walk - 3rd Flr	1	Mar-23-21	Mar-23-21	CWD						Schedule Punchl
Detailed Commissioning											
HVAC											
HVAC-I 120	Level 3 TAB	4	Feb-25-21 A	Mar-02-21	UMEC						Level 3 TAB
HVAC-I 100	Level 1 TAB	4	Mar-05-21	Mar-10-21	UMEC						Level 1 TAB
HVAC-I 110	Level 2 TAB	4	Mar-11-21	Mar-16-21	UMEC						Level 2 TAB
HVAC-I 500	Complete BAS Graphics	0		Mar-16-21	JCI						Complete BAS Graphics
HVAC-I 150	Commissioning AHU-1	3	Mar-17-21	Mar-19-21	UMEC						Commissioning AHU-1
HVAC-I 160	Commissioning AHU-2	3	Mar-22-21	Mar-24-21	UMEC						Commissioning
HVAC-I 170	Commissioning AHU-3	3	Mar-25-21	Mar-29-21	UMEC						Comm
Fire Alarm											
FA-I 190	Pull FA Wire	1	Feb-22-21 A	Mar-18-21	HCI						Pull FA Wire
FA-I 220	4th Floor FA Device Installation / Check Out	2	Mar-02-21*	Mar-03-21	HCI						4th Floor FA Device Installation / Check Out
FA-I 230	3rd Floor FA Device Installation / Check Out	2	Mar-04-21	Mar-05-21	HCI						3rd Floor FA Device Installation / Check Out
FA-I 240	2nd Floor FA Device Installation / Check Out	2	Mar-11-21*	Mar-12-21	HCI						2nd Floor FA Device Installation /
FA-I 250	1st Floor FA Device Installation / Check Out	2	Mar-18-21*	Mar-19-21	HCI						1st Floor FA Device In
FA-I 210	Install / Program / Test Annunciator Panel	4	Mar-19-21	Mar-24-21	HCI						Install / Program
FA-I 200	Configure Beam Detectors	6	Mar-22-21	Mar-29-21	HCI						Config
Lighting Controls											
Lighting Controls - 4th Floor											
LTG-4-1040	Lighting Control Resolve Issues - 4th Flr	2	Mar-01-21*	Mar-02-21	AJ KIRKWOOD						Lighting Control Resolve Issues - 4th Flr
LTG-4-1050	Lighting Control CA Review / Generate 2nd Issue Log - 4th Flr	2	Mar-03-21	Mar-04-21	CxA						Lighting Control CA Review / Generate 2nd Iss
LTG-4-1060	Lighting Control Resolve 2nd Issues - 4th Flr	2	Mar-05-21	Mar-08-21	AJ KIRKWOOD						Lighting Control Resolve 2nd Issues - 4th
LTG-4-1070	Lighting Control Commissioning Complete - 4th Flr	0		Mar-08-21*	AJ KIRKWOOD						Lighting Control Commissioning Comple
Lighting Controls - 3rd Floor											
LTG-3-1040	Lighting Control Resolve Issues - 3rd Flr	3	Mar-03-21	Mar-05-21	AJ KIRKWOOD						Lighting Control Resolve Issues - 3rd Flr
LTG-3-1050	Lighting Control CA Review / Generate 2nd Issue Log - 3rd Flr	2	Mar-08-21	Mar-09-21	CxA						Lighting Control CA Review / Generat
LTG-3-1060	Lighting Control Resolve 2nd Issues - 3rd Flr	2	Mar-10-21	Mar-11-21	AJ KIRKWOOD						Lighting Control Resolve 2nd Issues

- Remaining Le...
- Actual Level ...
- Actual Work
- Remaining...
- Critical Rem...

**Cal State Dominguez Hills
Innovation and Instruction Building
4 week Look Ahead Feb-26-21**

Activity ID	Activity Name	DUR	Start	Finish	CSUDH Responsible	2021					
						Feb 28	Mar 07	Mar 14	Mar 21	Mar 28	
LTG-3-1070	Lighting Control Commissioning Complete - 3rd Flr	0		Mar-11-21	AJ KIRKWOOD						◆ Lighting Control Commissioning Co
Lighting Controls - 2nd Floor											
LTG-2-1010	Lighting Control Functional Backcheck - 2nd Flr	5	Feb-11-21 A	Mar-02-21	AJ KIRKWOOD	■					■ Lighting Control Functional Backcheck - 2nd Flr
LTG-2-1020	Lighting Control Pre-commission Testing - 2nd Flr	4	Mar-03-21	Mar-08-21	AJ KIRKWOOD	■					■ Lighting Control Pre-commission Testing
LTG-2-1030	Lighting Control CA Review / Generate Issue Log - 2nd Flr	2	Mar-09-21	Mar-10-21	CxA		■				■ Lighting Control CA Review / Genera
LTG-2-1040	Lighting Control Resolve Issues - 2nd Flr	5	Mar-11-21	Mar-17-21	AJ KIRKWOOD			■			■ Lighting Control Resolve I
LTG-2-1050	Lighting Control CA Review / Generate 2nd Issue Log - 2nd Flr	2	Mar-18-21	Mar-19-21	CxA				■		■ Lighting Control CA R
LTG-2-1060	Lighting Control Resolve 2nd Issues - 2nd Flr	5	Mar-22-21	Mar-26-21	AJ KIRKWOOD					■	■ Lighting Co
Lighting Controls - 1st Floor											
LTG-1-1000	Lighting Control Start-up - 1st Flr	5	Mar-08-21	Mar-12-21	AJ KIRKWOOD			■			■ Lighting Control Start-up - 1st Flr
LTG-1-1010	Lighting Control Functional Backcheck - 1st Flr	5	Mar-15-21	Mar-19-21	AJ KIRKWOOD				■		■ Lighting Control Functi
LTG-1-1020	Lighting Control Pre-commission Testing - 1st Flr	5	Mar-22-21	Mar-26-21	AJ KIRKWOOD					■	■ Lighting Co

- Remaining Le...
- Actual Level ...
- Actual Work
- Remaining...
- Critical Rem...

**Cal State Dominguez Hills
Innovation and Instruction Building
4 week Look Ahead Feb-26-21**

--	--	--	--